

Howe-Manning School

Middleton, MA

RF Walsh Collaborative Partners

REPORT NO. 8 Week Ending June 11, 2010



Weekly Man Power Summary		Mon.	Tuesday	Wednesday	Thursday	Friday	Saturday	
Trade:	Subcontractor:	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	Total
Q/C	UTS	1	1	1	1	1		5
Sitework	BOJ	9	9	9	9	9		45
Concrete	Action	13	13	9	13	13		61
Waterproofing	Debrino							0
Plumbing	Araujo			2	2	2		6
Total Weekly Manpower		23	23	21	25	25	0	112

Activity:	Weekly Progress Snap Snap Shot by Trade
Q/C	UTS footing and walls, rebar and concrete inspections. Monitor earthwork operation.
Sitework	Excavate, fill and compact on south end of footprint. Trucking to cemetery, import structural fill.
Concrete	Place 130 cy's of concrete for footings and walls. Approx. 600 cy's of concrete placed.
Plumbing	Underground piping started, rain leaders and underslab drains.
Issues:	
Delays:	Trucking was cancelled on June 10, 2010 @ 10:00AM, road conditions.

Project Schedule Key Dates:	Baseline Schedule	Actual	Delta	Comments
Modlize Site Contractor	4/19/2010	4/19/2010	0	
Earthwork	4/26/2010	4/26/2010	0	
Concrete: FRP footings/walls	4/26/2010	5/3/2010	-5	Ongoing
Structural Steel Erection	6/14/2010	6/28/2010	-10	Ongoing
MEP'S	7/23/2010		0	

