

Howe-Manning School

Middleton, MA

RF Walsh Collaborative Partners

REPORT NO. 9 Week Ending June 18, 2010



Weekly Man Power Summary	Mon.	Tuesday	Wednesday	Thursday	Friday	Saturday	Total
Trade: Subcontractor:	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	
Q/C UTS	1	1	1	1	1		5
Sitework BOJ	9	9	9	9	9		45
Concrete Action	13	13	13	13	13		65
Waterproofing Debrino							0
Plumbing Araujo			2	2	2		6
Total Weekly Manpower	23	23	25	25	25	0	116

Activity:	Weekly Progress Snap Snap Shot by Trade
Q/C	UTS footing and walls, rebar and concrete inspections. Monitor earthwork operation.
Sitework	Excavate, fill and compact on south end of footprint. Trucking to cemetery, import structural fill.
Concrete	Place 130 cy's of concrete for footings and walls. Approx. 600 cy's of concrete placed.
Plumbing	Underground piping started, rain leaders and underslab drains.
Issues:	
Delays:	

Project Schedule Key Dates:	Baseline Schedule	Actual	Delta	Comments
Moblize Site Contractor	4/19/2010	4/19/2010	0	
Earthwork	4/26/2010	4/26/2010	0	
Concrete: FRP footings/walls	4/26/2010	5/3/2010	-5	Ongoing
Structural Steel Erection	6/14/2010	6/28/2010	-10	Ongoing
MEP'S	7/23/2010		0	

