

Howe-Manning School

Middleton, MA

RF Walsh Collaborative Partners

REPORT NO. 10 Week Ending June 25, 2010



Weekly Man Power Summary	Mon.	Tuesday	Wednesday	Thursday	Friday	Saturday	Total
Trade: Subcontractor:	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	
Q/C UTS	1	1	1	1	1		5
Sitework BOJ	9	9	9	9	9		45
Concrete Action	13	13	13	13	13		65
Waterproofing Debrino							0
Plumbing Araujo	2	2	2	2	2		10
Electrical Jupiter	1	1	1	1	1		5
Total Weekly Manpower	26	26	26	26	26	0	125

Activity:	Weekly Progress Snap Snap Shot by Trade
Q/C	UTS footing and walls, rebar and concrete inspections. Monitor earthwork operation.
Sitework	Excavate, fill and compact. Install sewer structures. Trucking to cemetery, import structural fill.
Concrete	Place 160 cy's of concrete for footings and walls. Approx. 760 cy's of concrete placed.
Plumbing	Underground piping started, rain leaders and underslab drains.
Electrical	Underground conduit.
Issues:	
Meeting	Slab-on-Grade and Structural Steel Coordination.
Delays:	

Project Schedule Key Dates:	Baseline Schedule	Actual	Delta	Comments
Modlize Site Contractor	4/19/2010	4/19/2010	0	
Earthwork	4/26/2010	4/26/2010	0	
Concrete: FRP footings/walls	4/26/2010	5/3/2010	-5	Ongoing
Structural Steel Erection	6/14/2010	6/28/2010	-10	Ongoing
Slab-on-Grade				
MEP'S	7/23/2010		0	

