

Howe-Manning School

Middleton, MA

RF Walsh Collaborative Partners

REPORT NO. 7 Week Ending June 4, 2010



Weekly Man Power Summary		Mon.	Tuesday	Wednesday	Thursday	Friday	Saturday	Total
Trade:	Subcontractor:	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	
Q/C	UTS		1	1	1	1		4
Sitework	BOJ		9	9	9	9	0	36
Concrete	Action		5	12	12	12	0	41
							0	0
Total Weekly Manpower		0	15	22	22	22	0	77

Activity:	Weekly Progress Snap Snap Shot by Trade
Q/C	UTS footing and walls, rebar and concrete inspections. Monitor earthwork operation.
Sitework	Excavate, fill and compact on south end of footprint. Trucking to cemetery, import structural fill.
Concrete	Place 100 cy's of concrete for footings and walls.
Issues:	6/2/2010 Resident @ #38 Central St had concerns about the inlet to the storm septor along the new Wetland Road crossing. RFWCP investigated. 6/3/2010 RFWCP installed a bird catch fabric srewed tight all around the 12" pipe.
Delays:	

Project Schedule Key Dates:	Baseline Schedule	Actual	Delta	Comments
Moblize Site Contractor	4/19/2010	4/19/2010	0	
Earthwork	4/26/2010	4/26/2010	0	
Concrete: FRP footings/walls	4/26/2010	5/3/2010	-5	Ongoing
Structural Steel Erection	6/14/2010	6/28/2010	-10	Ongoing
MEP'S	7/23/2010		0	

